

This plan/document forms part of the
Approved Construction Certificate
F2022-700093

Demolition/Construction Traffic Management Plan

Issued By First Building Certifiers P/L BDC 3219

83 Brixton Rd Berala

This Construction Traffic Management Plan has been prepared to review the traffic and parking arrangements to be implemented during construction of the above mentioned residential development as required by DA consent conditions 36 for DA 2021/0232.

The subject site is located on the eastern side of Brixton Rd. Brixton Road has a pavement width of approximately 8 meters with 1 traffic lane in each direction. Hyde Park Rd is the closest access road to the development.

The construction activities are expected to be undertaken over a duration of 18 months and will involve between 3 and 20 staff as set out below. Working hours are proposed from 8:30am to 5:00pm Monday-Friday and 8:30am-12noon on Saturday.

CONSTRUCTION PROGRAM – DURATION AND STAFFING LEVELS			
Stage	Work	Duration	Number of Staff
1	Demolition	2 weeks	3 - 8
2	Excavation	1 month	3 - 8
3	Construction	15 months	3 - 20

Construction Truck Routes

All construction vehicles involved in the demolition, excavation and construction of the proposed development would approach from the west, and depart to the east on Brixton Road to either Hyde Park Rd. Light traffic roads and those subject to load limits will be avoided.

The site manager will ensure that all vehicle activity is managed in a way that no construction vehicles will queue on Brixton Rd. Construction vehicles (such as concrete trucks) will be radioed to the site when required.

Safe Ingress and Egress

A *Pedestrian and Traffic Management Plan* is attached which shows the arrangements to be implemented to ensure that the site is safely accessed by all vehicles servicing the site. The key features of this plan are:

- Advance warning signs alerting approaching traffic of the presence of a traffic controller ahead
- A traffic controller who will have two primary responsibilities:
 1. to ensure that pedestrian movements across the site frontage have priority over vehicle movements in/out of the site

- This plan/document forms part of the
Approved Construction Certificate
B2022-00098
Issued By First Building Certifiers P/L BDC 3219**
2. to control vehicle movements from the site. The traffic controller should wait for a safe gap in the passing traffic on Brixton Road before allowing the vehicle to exit the site.

All materials will be loaded/unloaded within the site. Trailer/truck combination are not to be used.

Tradesmen and Contractor Parking

The site manager will ensure that there is adequate on-site parking available for employee, tradesperson and construction vehicles for the duration of the project.

Lane Closure in Garland Road

Any potential closure Garland Road to facilitate any construction activity which may be required in the footpath area and/or kerbside lane must have prior approval of Council.

Contact: Aldred Wu 0411 139 899

Completion of Stage 1

On completion of Stage 1 all site vehicles will be directed to park within the basement car park area.

Note: Any Changes to this plan are subject to Council approval.